COMPLETION REPORT

1. Name of Work : IMPROVEMENTS & ASPHALTING TO MODEL COLONY MAIN ROAD & CROSS ROAD IN DASARAHALLI WARD NO. 15

2. Sanctioned Estimate No. & Dt : AS/29/13-14, Dt: 30.10.13

3. Head of Account which is Chargeable : TS/207/13-14, Dt: 30.10.13

4. Work Order No. & Dt : P-1771

5. Name of Contractor : EE/DD/WO/84/14-15. Dt: 26.06.2014

: SRI. R MANGALARAJU

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. H143

8. Check measurement of the Asst. : M.B. No. H143 Page No. 202 - 206

Asst. Exe. Eng. / Exe. Eng : ——

9. Name of the Office / Official : —— Page No. 202 - 206

incharge of the work : ——

10. a) Asst. Engineer : Parameshwarappa

b) Asst. Exe. Engineer : Rangaswamy.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.95 Lakhs	1894631-00	——	100369-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. (

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner